

TABLE 34 : IMPLEMENTATION OF CENTRAL SECTOR PROJECTS - STATUS
(As at end-March)

Sector	(Number of projects)									
	1995	1996	1997	1998	1999	2000	2001	2002	2003	2004
1	2	3	4	5	6	7	8	9	10	11
1. Atomic energy	7	6	6	6	4	4	1	3	4	6
a) Ahead	0	0	0	0	0	1	0	0	1	1
b) Onschedule	0	0	0	1	1	0	1	3	2	5
c) Delayed *	7	6	5	5	3	3	0	0	1	0
d) Without D.O.C.	0	0	1	0	0	0	0	0	0	0
2. Civil aviation	1	3	3	2	2	0	0	0	0	0
a) Ahead	0	0	0	0	0	0	0	0	0	0
b) Onschedule	0	0	0	0	0	0	0	0	0	0
c) Delayed *	1	3	3	2	2	0	0	0	0	0
d) Without D.O.C.	0	0	0	0	0	0	0	0	0	0
3. Coal	29	27	24	23	21	20	14	12	6	6
a) Ahead	0	0	2	0	0	0	0	0	0	0
b) Onschedule	24	16	9	8	5	5	6	9	3	4
c) Delayed *	5	11	13	15	16	15	8	3	3	2
d) Without D.O.C.	0	0	0	0	0	0	0	0	0	0
4. Finance	1	1	1	1	1	1	1	0	0	0
a) Ahead	0	0	0	0	0	0	0	0	0	0
b) Onschedule	0	0	0	0	0	0	0	0	0	0
c) Delayed *	1	1	1	1	1	1	1	0	0	0
d) Without D.O.C.	0	0	0	0	0	0	0	0	0	0
5. Fertilisers	5	7	7	3	2	3	3	2	1	1
a) Ahead	0	0	0	0	0	0	0	0	0	0
b) Onschedule	2	3	3	1	1	2	2	0	0	0
c) Delayed *	2	3	3	1	0	0	0	1	1	1
d) Without D.O.C.	1	1	1	1	1	1	1	1	0	0
6. Mines	0	0	0	3	3	3	3	2	2	1
a) Ahead	0	0	0	0	1	1	0	0	0	0
b) Onschedule	0	0	0	3	2	1	2	1	1	0
c) Delayed *	0	0	0	0	0	1	1	1	1	1
d) Without D.O.C.	0	0	0	0	0	0	0	0	0	0
7. Steel	5	7	6	5	4	3	1	1	2	3
a) Ahead	0	0	1	0	0	0	0	0	0	0
b) Onschedule	2	5	2	0	0	0	0	0	1	2
c) Delayed *	3	2	3	5	4	3	1	1	1	1
d) Without D.O.C.	0	0	0	0	0	0	0	0	0	0
8. Petro-chemicals	5	5	3	3	1	1	0	0	0	0
a) Ahead	0	0	0	0	0	0	0	0	0	0
b) Onschedule	5	3	0	0	0	0	0	0	0	0
c) Delayed *	0	2	3	3	1	1	0	0	0	0
d) Without D.O.C.	0	0	0	0	0	0	0	0	0	0
9. Petroleum	24	23	25	34	29	33	27	30	23	29
a) Ahead	3	0	4	2	3	2	3	2	3	4
b) Onschedule	10	13	8	15	4	14	19	22	10	13
c) Delayed *	11	10	13	17	22	17	1	4	8	12
d) Without D.O.C.	0	0	0	0	0	0	4	2	2	0

(Continued)

TABLE 34 : IMPLEMENTATION OF CENTRAL SECTOR PROJECTS - STATUS
(As at end-March) (Concl'd.)

(Number of projects)

Sector	1995	1996	1997	1998	1999	2000	2001	2002	2003	2004
1	2	3	4	5	6	7	8	9	10	11
10. Power	35	32	31	33	31	25	25	32	35	41
a) Ahead	2	3	2	1	4	2	0	1	2	3
b) Onschedule	8	5	5	10	7	7	13	19	22	26
c) Delayed *	23	23	22	20	19	15	11	12	11	12
d) Without D.O.C.	2	1	2	2	1	1	1	0	0	0
11. Railways	32	46	57	77	74	85	85	93	87	103
a) Ahead	0	2	2	2	0	2	2	1	0	0
b) Onschedule	6	11	12	9	7	7	5	6	5	6
c) Delayed *	25	28	37	20	27	27	25	20	24	28
d) Without D.O.C.	1	5	6	46	40	49	53	66	58	69
12. Surface transport	9	13	20	22	22	21	22	12	100	90
a) Ahead	0	0	0	0	1	0	0	0	26	20
b) Onschedule	2	3	4	2	3	4	6	6	30	13
c) Delayed *	5	9	16	20	18	17	16	6	44	53
d) Without D.O.C.	2	1	0	0	0	0	0	0	0	4
13. Telecommunication	1	0	4	3	2	2	2	0	1	2
a) Ahead	0	0	0	0	0	0	0	0	0	0
b) Onschedule	1	0	4	1	2	0	1	0	1	1
c) Delayed *	0	0	0	2	0	2	1	0	0	1
d) Without D.O.C.	0	0	0	0	0	0	0	0	0	0
14. Health & family welfare	0	0	0	0	0	0	2	2	2	2
a) Ahead	0	0	0	0	0	0	0	0	0	0
b) Onschedule	0	0	0	0	0	0	2	2	2	2
c) Delayed *	0	0	0	0	0	0	0	0	0	0
d) Without D.O.C.	0	0	0	0	0	0	0	0	0	0
15. Urban development	0	0	0	0	0	0	0	1	1	1
a) Ahead	0	0	0	0	0	0	0	0	0	0
b) Onschedule	0	0	0	0	0	0	0	0	0	0
c) Delayed *	0	0	0	0	0	0	0	1	1	1
d) Without D.O.C.	0	0	0	0	0	0	0	0	0	0
16. Others	0	0	0	1	1	1	1	0	0	1
a) Ahead	0	0	0	0	0	0	0	0	0	0
b) Onschedule	0	0	0	1	1	1	1	0	0	1
c) Delayed *	0	0	0	0	0	0	0	0	0	0
d) Without D.O.C.	0	0	0	0	0	0	0	0	0	0
Total	154	170	187	216	197	202	187	190	264	286
a) Ahead	5	5	11	5	9	8	5	4	32	28
b) Onschedule	60	59	47	51	33	41	58	68	77	73
c) Delayed *	83	98	119	111	113	102	65	49	95	112
d) Without D.O.C.	6	8	10	49	42	51	59	69	60	73

D.O.C. Date of Commissioning.

* Includes some of the projects for which information about the delay is not available, but they have date of commissioning.

Note : 1. Data relate to central sector projects costing Rs.100 crore and above.
2. Delay is considered with reference to anticipated date of commissioning.

Source : Ministry of Statistics and Programme Implementation, Government of India.